7066144/2023/TW-BUDTSP-sow01

GOVERNEMNT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department - R&R Grant - Work "Construction of R&R colony with civic amenities at Kamalampalem (V), H/o Sarabhavaram, Devipatnam of East Godavari District With an Estimated Cost Rs.959.16 Lakhs"- sanction of post facto approval for 6th EOAT up to 29.01.2023 without LD's - Orders -Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.72 **Dated:28.02.2023.**

Read the following:

1. G.O.Rt.No.216, Social welfare (TW-Bud) Department, Dated 21.07.2022.
2. From Engineer - in - Chief, Tribal Welfare, Lr. Rc.No. 670/DEEIII/AEE7R&R/ Kamalampalem/TW, Dated 13.01.2023.

******

ORDER:

In the reference 2nd read above, the Engineer-in-Chief, Tribal Welfare has stated that the work "Construction of R&R colony with civic amenities at Kamalampalem (V), H/o Sarabhavaram, Devipatnam of East Godavari District with an Est Cost Rs.959.16 Lakhs" was entrusted to Contractor M/s SR Edifice Pvt Ltd with a completion period of 12 months and the work is to be completed on or before 08.07.2019. Whereas, the contractor could not complete the work within agreement period. Hence, 1st E.O.A.T was sanctioned up to 17.02.2020, 2nd E.O.A.T was sanctioned up to 05.07.2020, 3rd E.O.A.T was sanctioned up to 30.06.2021, 4th E.O.A.T was sanctioned up to 31.03.2022, 5th E.O.A.T was sanctioned up to 30.09.2022 without LD's.

2. He has requested to sanction post facto approval of 6th E.O.A.T up to 29.01.2023 without LD's (1300 days from agreement completion date, beyond powers of Engineer-in-Chief, Tribal Welfare) without LD stating that the contractor could not complete the work within 5th E.O.A.T. period due to delay in revised approval of DPR with finalization of amenities and conclusion of agreement on 16.07.2022 (106 days) and heavy rainfall (32 days).

3. Government after careful examination of the matter, hereby sanction post facto approval of 6th Extension of Agreement Time (E.O.A.T) for the Work "Construction of R&R colony with civic amenities at Kamalampalem (V), H/o Sarabhavaram, Devipatnam of East Godavari District With an Estimated Cost Rs.959.16 Lakhs" up to 29.01.2023 without LD's on responsibility of Executive Engineer (Tribal Welfare), Rampachodavaram.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNEMNT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, East Godavari.
The Pay and Accounts Officer, Mangalagiri.

Copy to:
The O.S.D to Hon'ble Deputy Chief Minister (TW).
The P.S to Secretary to Government (TW).
SF/SCs(Computer No.1482388/2021).

//FORWARDED :: BY ORDER//

SECTION OFFICER